
Palm Beach Isles Bridges
Progress Meeting #2
Monday November 16, 2020. 2:00 PM



1. Attendance

Present	Name	Company
x	Terrence Bailey	City of Riviera Beach
x	Frank Subjinski	Brothers' Construction
--	Jason Graham	Brothers' Construction
--	David Smith	Brothers' Construction
--	John Gentile	Universal Engineering Sciences
x	Wendy Cyriacks	CECOS
x	Simon Coleman	Alan Gerwig & Associates
x	Dana Gillette	Erdman Anthony
x	Phoebe Cuevas Molina	Erdman Anthony
--	Dane Dussie	Erdman Anthony

2. Comments on previous meeting minutes – Minutes were distributed on 11/12/20, no comments were received.

3. Project Information

- a. NTP – 11/02/20
- b. Scheduled Substantial Completion – 2/1/22, 456 days
- c. Scheduled Final Completion – 3/3/22, 486 days
- d. Percent of time consumed through 11/16/20 – 14 days, 1.6% towards substantial completion
- e. Percent complete (cost) – 0% (based on invoices paid)
- f. Schedule issues, items impeding schedule
 - i. Potential - redesign of Grand Bahama Lane Bridges. Scheduled to start construction at Grand Bahama early March 2021.

4. Review of Construction Progress

- a. Contractor's report of activities completed
 - i. Mobilization
 - ii. Setup staging area and office trailer
 - iii. MOT and traffic switch at Island Dr. per MOT Plan
 - iv. Clearing of trees and landscaping
 - v. Initial surveys and baselines
 - vi. Started floating turbidity barrier installations
 - vii. Started demolition of SW bridge
- b. Contractors report of upcoming activities – see attached lookahead schedule
 - i. Complete floating turbidity barrier installation – all of Island Drive
 - ii. Complete demolition of SW bridge
 - iii. Temporary water line for south-side water main
 - iv. Pile preinstallation meeting – Wednesday 11/18 9am
 - v. Install test pile at EB 1 – pile # 25 (shown as EB 2 – pile # 31. Relocate) on Friday
 - vi. Install west bulkhead piles
 - vii. Fabricate 9" sheet panels

5. Submittals

- a. Outstanding, under review
 - i. Rebar Shop Drawings - #008, submitted 10/17, AGA and EA to provide a response this week
 - ii. #019 - Vibration Monitoring Plan
 - iii. #020 - A3 Sand – Sieve Analysis
 - iv. #021 - Bulkhead Tie Rods and Coating

6. RFIs

- a. To date and closed
 - i. #1 – Preformed pile holes
 - ii. #2 – Corner pile installation
- b. Open, under review
 - i. #3 – Planter Stem Wall – Sent 11/7

7. Applications for Payment

- a. Pay App #001 – submitted 10/30, under City review

8. Change Orders

- a. BCI noted that additional costs were incurred for turbidity barrier modifications required to satisfy permit.

9. Coordination issues (utilities, public outreach, etc.)

- a. Continued coordination with local residents
- b. Assisted residents with tree and landscaping relocations
- c. FPL non-responsive – busy with TS ETA efforts
- d. Communicating with PBC for a small parking and storage area at Ocean Reef Park across AIA

10. Environmental or Permitting Issues

- a. CECOS survey of planter areas scheduled for Thursday, November 19th.

11. Other issues (safety, quality, testing, technical, etc.)

- a. Pile pre-installation meeting on Wednesday, November 18th.

12. New Items - none

13. Next Meeting: 11/30/2020, 2 PM

Submittal Log

PROJECT: Singer Island Bridge Replacements



ID	Subject	Status	Received	Response Date	Total Days
00001	Submittal #001 – Contractor Work Zone and Staging Plan	Closed	10/12/2020	10/20/2020	9
00002	Submittal #002 - Baseline CPM Schedule	Open	10/13/2020		31
00003	Submittal #003 - MOT	Closed	10/13/2020	10/20/2020	8
00003-01	Submittal #003 - MOT	Closed	10/22/2020	10/24/2020	3
00004	Submittal #004 – Community Outreach Plan	Closed	10/15/2020	10/21/2020	7
00005	Submittal #005 – Soil Conservation Plan	Closed	10/15/2020	10/24/2020	10
00006	Submittal #006 – Construction Sequencing and Erosion Control Plan and Inspector FDEP Certification	Closed	10/15/2020	10/29/2020	15
00007	Submittal #007 – Controls	Closed	10/15/2020	10/29/2020	15
00008	Submittal #008 - Rebar Shop Drawings	Open	10/16/2020		28
00009	Submittal #009 - Erosion Control Devices	Closed	10/16/2020	10/22/2020	7
00010	Submittal #010 - Pile Installation Equipment	Closed	10/19/2020	10/23/2020	5
00011	Submittal #011 - PreConstruction Video	Closed	10/19/2020	11/5/2020	18
00012	Submittal #012 - Contractor's Insurance	Closed	10/26/2020	11/5/2020	11
00013	Submittal #013 - Payment and Performance Bonds	Closed	10/26/2020	11/5/2020	11
00014	Submittal #014 - Debris Containment and Waste Disposal Plan	Closed	10/28/2020	11/9/2020	13
00014-01	Submittal #014 - Debris Containment and Waste Disposal Plan	Closed	11/11/2020	11/12/2020	2
00015	Submittal #015 - Precast Bridge Items – Piles, Deck Slabs, Panels, Deadmen	Closed	10/28/2020	11/9/2020	13
00015-01	Submittal #015 - Precast Bridge Items – Piles, Deck Slabs, Panels, Deadmen	Closed	11/6/2020	11/9/2020	4
00015-02	Submittal #015 - Precast Bridge Items – Piles, Deck Slabs, Panels, Deadmen	Closed	11/13/2020	11/16/2020	4
00016	Submittal #016 – Erosion and Sediment Controls Maintenance Plan	Open	11/3/2020		10
00017	Submittal #017 – Non Stormwater Discharge Plan	Closed	11/2/2020	11/5/2020	4
00018	Submittal #018 - Project Sign	Closed	11/5/2020	11/5/2020	1
00019	Submittal #019 - Vibration Monitoring Plan	Open	11/11/2020		2
00020	Submittal #020 - A3 Sand - Sieve Analysis	Open	11/16/2020		
00021	Submittal #021 - Bulkhead Tie Rods and Coating	Open	11/16/2020		

